



Town of Blacksburg Gives Lane Widening / Progress Street Extension

This project involved a lane widening and roadway extension of 1.5 miles of grading, storm drainage, curb and gutter, sidewalks, retaining walls, MSE walls, two roundabouts with 11' truck stamped concrete aprons, and a small bridge. NXL provided Construction Inspection as well as Office/Administrative work. Our staff was responsible for filing of office documents, maintaining daily diaries, logs, reviewing C107, reviewing EEO/DBE (C-57, C-63, C-111), reviewing payroll and monthly estimates, as well as reviewing stone and asphalt quantities. Additional responsibilities included maintaining weigh sheets, as well as tracking quantities daily in FACS. NXL assisted with field inspection of storm drain construction and manholes, EW-2 end wall installation, grading operations, storm water management basins and traps, spillways and diversion channels, driveways, paving operations, entrance gutters, seeding and mulching, MOT, MS-1A median strips, sidewalks, curb and gutter, construction of roundabouts, installation of HR-1 handrail, RW-3 retaining walls, clearing and grubbing, fill using borrow material, asbestos removal, demolition of dwellings and structures, proper sign panel installation, construction of a 51 foot bridge with MSE Walls, integral back walls and a bridge deck pour.

Project Type

Construction Inspection

Completion Date

2014

Owner

Town of Blacksburg

Client

Volkert, Inc.

Owner Contact

Brandon Steele

Town Engineer

Town of Blacksburg

400 S. Main Street

Blacksburg, Virginia 24060

540.961.1172

Location

Blacksburg, VA